

ID	Task Name	Success	Duration	Start	Finish	Predecessors	% Complete	July	August	September	October	November	December	January	February	March	April	May	June
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
1	Pre Con. Meeting		1 day	Mon 7/13/20	Mon 7/13/20		0%												
2	Notice to Proceed	14,3,4	1 day	Fri 8/7/20	Fri 8/7/20		0%												
3	Project Submittals		30 days	Mon 8/10/20	Fri 9/18/20	2	0%												
4	Permit Documents for Submissi		36 days	Mon 8/10/20	Mon 9/28/20	2	0%												
5	Window Submittals	6	1 day	Mon 8/17/20	Mon 8/17/20		0%												
6	Window Submittals Review	7	14 days	Tue 8/18/20	Fri 9/4/20	5	0%												
7	Window Fabrication	41	35 days	Mon 9/7/20	Fri 10/23/20	6	0%												
8	Cab Unit Heater	9	1 day	Mon 8/17/20	Mon 8/17/20		0%												
9	Cab Unit Heater Submittals Rev	10	14 days	Tue 8/18/20	Fri 9/4/20	8	0%												
10	Cab Unit Heater Fabrication	40	50 days	Mon 9/7/20	Fri 11/13/20	9	0%												
11	AHU & CU Shop Drawings	12	1 day	Mon 8/17/20	Mon 8/17/20		0%												
12	AHU & CU Shop Drawings Revie	13	14 days	Tue 8/18/20	Fri 9/4/20	11	0%												
13	AHU & CU Fabrication	32	90 days	Mon 9/7/20	Fri 1/8/21	12	0%												
14	Mobilization	15	1 day	Mon 8/17/20	Mon 8/17/20	2	0%												
15	Exterior Site Clean Up	16	2 days	Tue 8/18/20	Wed 8/19/20	14	0%												
16	Temp Fencing	17	1 day	Thu 8/20/20	Thu 8/20/20	15	0%												
17	Foundation	18,28,3	5 days	Fri 8/21/20	Thu 8/27/20	16	0%												
18	Floor Reinforcement	19,31,2	10 days	Fri 8/28/20	Thu 9/10/20	17	0%												
19	Deck, Flooring, Protection	23,20,3	4 days	Fri 9/11/20	Wed 9/16/20	18	0%												
20	HVAC Demo	30	7 days	Thu 9/17/20	Fri 9/25/20	19	0%												
21	Ductbank (Dependent on School Project)	22	5 days	Fri 9/11/20	Thu 9/17/20	18	0%												
22	Storm Drainage		6 days	Fri 9/18/20	Fri 9/25/20	21	0%												
23	Roof Reinforcement	26,25,2	8 days	Thu 9/17/20	Mon 9/28/20	19	0%												
24	Interior Demo	33	7 days	Tue 9/29/20	Wed 10/7/20	23	0%												
25	Abatement	26,27	10 days	Tue 9/29/20	Mon 10/12/20	23	0%												
26	Roofing - Gutters	29	35 days	Tue 10/13/20	Mon 11/30/20	23,25	0%												
27	Exterior Carp.	28,41	15 days	Tue 10/13/20	Mon 11/2/20	25	0%												
28	Exterior Paint Prep/Prime		12 days	Tue 11/3/20	Wed 11/18/20	17,27	0%												
29	Chimney Repointing		3 days	Tue 12/1/20	Thu 12/3/20	26	0%												
30	HVAC Rough	40,32	30 days	Mon 9/28/20	Fri 11/6/20	20	0%												
31	Fire Protection		15 days	Tue 9/29/20	Mon 10/19/20	18,19,23	0%												
32	Rough @ AHU & CU		40 days	Mon 1/11/21	Fri 3/5/21	13,30	0%												
33	Interior Metal Framing	34	10 days	Thu 10/8/20	Wed 10/21/20	24	0%												
34	Elec. Rough	35	8 days	Thu 10/22/20	Mon 11/2/20	33	0%												
35	Spray Foam Insulation	36	4 days	Tue 11/3/20	Fri 11/6/20	34	0%												
36	Gyp. Drywall	37	25 days	Thu 11/26/20	Wed 12/30/20	35,40	0%												
37	Gyp. Ceiling Grid	38	4 days	Thu 12/31/20	Tue 1/5/21	36	0%												
38	Gyp. Ceilings	43	6 days	Wed 1/6/21	Wed 1/13/21	37	0%												
39	Slab on G., Footings, Walls		15 days	Fri 8/28/20	Thu 9/17/20	17	0%												
40	Rough/Finish @ Cab. Unit Heat	36,45	8 days	Mon 11/16/20	Wed 11/25/20	10,30	0%												
41	Window Install	42	7 days	Tue 11/3/20	Wed 11/11/20	27,27	0%												
42	Exterior Finish Coat	44	27 days	Mon 3/1/21	Tue 4/6/21	41	0%												
43	Toilet & Bath Access. Install		2 days	Thu 1/14/21	Fri 1/15/21	38	0%												
44	Walks, Paving, Mow Strip, Landscaping	46	20 days	Wed 4/7/21	Tue 5/4/21	42	0%												
45	Air Balance		2 days	Thu 11/26/20	Fri 11/27/20	40	0%												
46	Substantial Completion	47	1 day	Wed 5/5/21	Wed 5/5/21	44	0%												
47	Punch List Items / Final Completion		25 days	Thu 5/6/21	Wed 6/9/21	46	0%												